

11th Plan Capacity Addition by DVC – Milestone Chart (As on Oct'10)

Project	Unit	MW	EPC Agency	Drum Lift	HT	BLU	TG Box-up	Sync	COD/ Commn
Mejia TPS Extn. U-6	U-6	250	BHEL	-	-	-	-	-	24.09.08 (COD)
Chandrapura Extn. TPS	U-1	250	BHEL	-	-	-	-	-	04.11.09 (A)
	U-2	250	BHEL	-	-	-	-	-	31.03.10 (A)
Mejia TPS Phase-II	U-1	500	BHEL-Main Plant Elecon- CHP L&T-Water	-	-	-	-	-	30.09.10 (A)
	U-2	500		-	-	-	-	12/2010	01/2011
Koderma TPS	U-1	500	BHEL-Main Plant L&T- CHP KBL-Water	-	-	10/2010	10/2010	11/2010	12/2010
	U-2	500		-	-	02/2011	02/2011	03/2011	05/2011
Durgapur Steel TPS	U-1	500	BHEL-Main Plant TKIL- CHP VA Tech-Water	-	-	11/2010	11/2010	12/2010	12/2010
	U-2	500		-	11/2010	02/2011	02/2011	03/2011	05/2011
Raghunathpur Ph-I TPS	U-1	600	RIL- Main Plant TRF- CHP MBL-Water	--	11/2010	03/2011	03/2011	06/2011	07/2011
	U-2	600		--	02/2011	05/2011	07/2011	10/2011	11/2011